



LOOK AHEAD SCHEDULE

PROJECT: DC PLUG FEEDER 15001 Civil Construction

CAPITOL PAVING OF D.C., INC

Week Start:	Mon, 11/25/2024
Today Date:	Mon, 12/2/2024
Display Week:	1

■ Workday ■ Nonworkday/Holiday

Nov 25, 2024					Dec 2, 2024					Dec 9, 2024					Dec 16, 2024												
25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION																												
DCKA-2023-C-042_BL.3 Submittals and Shop Drawings						4/3/2024	243																												
DCKA-2023-C-042_BL.5.1 DUCT INSPECTION																																			
INS1000	Duct Insp & Cert - PH1	CPDC	Blagden Ave	100%	11/19/24	11/22/24	3.00																												
INS1020	Duct Insp & Cert - PH2	CPDC	Deactur St, 16th St	0%	12/2/24	12/6/24	4.00																												
DCKA-2023-C-042_BL.6 Pre-Construction						4/15/2024	231																												
FAB1020	Order & Procure PEPCO Precast Structures & Conduit 75%	CPDC		20%	11/18/24	1/17/25	61.00																												
PRE1030	Project Stake Out & Lay Out	CPDC		90%	4/3/24	5/5/25	398.00																												
PRE1040	Mark Exiting Utilities	CPDC		90%	5/20/24	5/31/24	12.00																												
DCKA-2023-C-042_BL.7.3 Phase 1.0						4/29/2024	217																												
UG Utility						4/29/2024	217																												
PH4-UT-1210	Install SMH-10	CPDC-UTL1	1305 Hamilton St NW	100%	11/25/24	12/2/24	8.00																												
	Install TEs, THs, 4.5x6 MHs	Miguel E	13th St b/w Gallatin& Hamilton	50%	10/31/24	11/8/24	9.00																												
	Install TEs, THs, 4.5x6 MHs	Miguel E	Hamilton St b/w 13th & 14th St	80%	10/28/24	11/1/24	5.00																												
	Install TEs, THs, 4.5x6 MHs	Miguel E	Jefferson St NW b/w 13th & 14th St	90%	10/7/24	10/11/24	5.00																												
	Install MH Sump Pit and Grounding PH1	Miguel E		90%	6/17/24	7/5/24	19.00																												
UG CONDUIT						4/29/2024	217																												
PH2-UT-1570	Install Conduit - Colorado Ave b/w 16th & 14th	Miguel E		30%	12/2/24	12/13/24	11.00																												
PH2-UT-1660	Install Conduit - 16th St b/w Kennedy PI & Longfellow	Miguel E		0%	12/16/24	12/20/24	4.00																												
PH4-UT-1640	Install Conduit - Longfellow St b/w Colorado & 13th	CPDC-UTL2		100%	11/25/24	11/27/24	2.00																												
PH3-UT-1380	Install Conduit & MH Recess - 14th St b/w Longfellow & Kennedy/Colorado Ave	CPDC-UTL2		0%	12/16/24	12/21/24	5.00																												
PH4-UT-1640	Install Conduit & MH Recess - Colorado Ave b/w Madison to Longfellow	CPDC-UTL2		0%	12/2/24	12/13/24	11.00																												
PH2-UT-1570	Backfill - Colorado Ave b/w 16th & 14th	Miguel E		30%	12/2/24	12/13/24	11.00																												
PH2-UT-1660	Backfill - 16th St b/w Kennedy PI & Longfellow	Miguel E		0%	12/16/24	12/20/24	4.00																												
PH4-UT-1640	Backfill - Longfellow St b/w Colorado & 13th	CPDC-UTL2		100%	11/25/24	11/27/24	2.00																												
PH4-UT-1640	Backfill - 14th St b/w Longfellow & Kennedy/Colorado Ave	CPDC-UTL2		0%	12/16/24	12/21/24	5.00																												
PH4-UT-1640	Backfill - Colorado Ave b/w Madison to Longfellow	CPDC-UTL2		0%	12/2/24	12/13/24	11.00																												
	MH Recess - Colorado Ave b/w 16th & 14th	Miguel E		30%	12/2/24	12/13/24	11.00																												
	MH Recess - 16th St b/w Kennedy PI & Longfellow	Miguel E		0%	12/16/24	12/20/24	4.00																												
	MH Recess - Longfellow St b/w Colorado & 13th	CPDC-UTL2		100%	11/25/24	11/27/24	2.00																												
	MH Recess - 14th St b/w Longfellow & Kennedy/Colorado Ave	CPDC-UTL2		0%	12/16/24	12/21/24	5.00																												
	MH Recess - Colorado Ave b/w Madison to Longfellow	CPDC-UTL2		0%	12/2/24	12/13/24	11.00																												
PCC PVMT						5/24/2024	192																												
PH2-PVMT-1020	PCC Restoration - 16th St b/w Farragut to Gallatin	CPDC-Bravo		100%	11/21/24	11/25/24	4.00																												
PH2-PVMT-1030	PCC Restoration - 16th St b/w Gallatin to Colorado & MH66b	CPDC-Bravo		50%	11/25/24	12/5/24	10.00																												
PH4-PVMT-1110	PCC Pavement - Colorado Ave b/w 16th St to PB	CPDC-Bravo		0%	12/6/24	12/13/24	7.00																												
PH4-PVMT-1110	PCC Pavement - Colorado Ave b/w Longfellow to Kennedy St	CPDC-Bravo		0%	12/16/24	12/21/24	5.00																												
ASPHALT PVMT						6/10/2024	175																												
PH2-ASPH-1000	Mill & Pave - Decatur St b/w 17th and 14th			100%	11/25/24	11/27/24	2.00																												
PH2-ASPH-1010	Mill & Pave - 16th St b/w Decatur St and Colorado Ave (MH#66B)		Blgaden Ave to Colorado (tentative)	50%	12/9/24	12/13/24	4.00																												
PVMT MARKINGS						6/10/2024	175																												

Display Week:

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Nov 25, 2024							Dec 2, 2024							Dec 9, 2024							Dec 16, 2024						
								25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
PH2-MRKN-1000	Line Striping - Decatur St b/w 17th and 14th			0%	12/2/24	12/7/24	5.00																												
PH2-MRKN-1010	Line Striping - 16th St b/w Decatur St and Colorado Ave (MH#66B)		Decatur to Blagden	0%	12/9/24	12/14/24	5.00																												
PLANTING					6/10/2024		175																												
PH1-PLNT-1010	Restore Green Areas - Colorado Ave b/w 16th St			0%	10/21/24	10/25/24	4.00																												
PH1-PLNT-1000	Restore Green Areas - Blagden Ave b/w 16th St			0%			0.00																												

Note: Activities are tentative on weather conditions or other unforeseen conditions
 Saturday work may be requested on weekly basis to Engineer for review and approval