Owner: Government of the District of Columbia
Department of Transportation
Project Name: Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding
(DC PLUG) Feeder 15166
Contract No.: DCKA-2023-C-0019

Submitted by:

Capitol Paving of D.C., Inc.
2211 Channing St. NE
Washington, D.C. 20018
202.529.7225

3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

Period From: 7-Oct-24 to: 26-Oct-24 | Data Date: 30-Sep-24

Activity ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD
Submittals and Shop Drawings				21-Feb-24		
PEPCO Material Fabrication and Procurement				4-Mar-24		
PROC-1000	Order, Procure & Pick Up of PEPCO Supplied Materials (Lebaum St. SE)		CPDC	4-Mar-24	30-Oct-24	
PROC-1010	Order, Procure & Pick Up of PEPCO Supplied Materials (Martin Luther King Jr. Ave. SE)		CPDC	4-Mar-24	30-Oct-24	
PROC-1020	Order, Procure & Pick Up of PEPCO Supplied Materials (Mellon St. SE)		CPDC	4-Mar-24	30-Oct-24	
PROC-1060	Order, Procure & Pick Up of PEPCO Supplied Materials (Malcolm X Ave. SE)		CPDC	4-Mar-24	30-Oct-24	
Project Requirements				29-May-24		
REQ-1000	Duct Inspection and Certification (Lebaum St. SE)	400-500 Blocks Lebaum St. SE	CPDC-UTL3	9-Oct-24	9-Oct-24	
REQ-1020	Duct Inspection and Certification (Mellon St. SE)	400-500 Blocks Mellon St. SE	CPDC-UTL3	9-Oct-24	9-Oct-24	
Construction Phase				4-Mar-24		
2nd St. SE/Newcomb St. SE				18-Mar-24		
Oakwood St. SE/4th St/5th St/Orange St. SE				4-Apr-24		
Oakwood-1280	Asphalt base & PCC Pavement Restoration Oakwood St. SE from 5th St. to Malcolm X. Ave. SE	500 Block Oakwood St. SE	CPDC-UTL1	24-Sep-24	4-Oct-24	
Oakwood-1290	Sawcutting on Various Locations	Various Locationswithin the project limits	CPDC Saw	26-Aug-24	18-Oct-24	
Oakwood-1320	Mill and Overlay Oakwood St. SE and 5th St. to Malcolm X. Ave. SE	500 Block Oakwood St. SE	CPDC Asphalt	25-Sep-24	4-Oct-24	
Oakwood-1340	Landscaping Restoration (Topsoil and Seeding) 4th St. SE/Orange St. SE	200-400 Blocks Orange St. SE	CPDC-UTL3	9-Sep-24	13-Sep-24	
Oakwood-1350	Landscaping Restoration (Topsoil and Seeding) Oakwood St. SE	500 Block Oakwood St. SE	CPDC-UTL3	7-Oct-24	8-Oct-24	
Malcolm X Ave. SE				13-May-24		
Malcolm-1230	Mill and Overlay Malcolm X Ave. SE-Ramp to 2nd St. SE	Unit-100 Blocks Malcolm X Ave. SE	CPDC Asphalt	25-Sep-24	4-Oct-24	
Malcolm-1240	Mill and Overlay Malcolm X Ave. SE-2nd St. to Oakwood St. SE	200 Block Malcolm X Ave. SE	CPDC Asphalt	25-Sep-24	4-Oct-24	
Malcolm-1300	Pavement Markings and Signage Malcolm X Ave. SE	100 -500 Blocks Malcolm X Ave. SE	CPDC Line	5-Oct-24	7-Oct-24	
Malcolm-1310	Landscaping Restoration (Topsoil and Seeding) Malcolm X Ave. SE	Unit-200 Blocks Malcolm X Ave. SE	CPDC-UTL3	7-Oct-24	8-Oct-24	
Martin Luther King Jr. Ave. SE				13-May-24		
MLK-1000	Install SMH#1 (6'X18'X12')	500 Block Lebaum St. SE	CPDC-UTL2	7-Oct-24	11-Oct-24	
Lebaum St. SE				10-Jun-24		
Lebaum-1020	Install TMH#1 (6'X14'X10')	500 Block Lebaum St. SE	CPDC-UTL2	7-Oct-24	11-Oct-24	
Lebaum-1090	Install Conduits MH#99 to MH#16	400-500 Blocks Lebaum St. SE	CPDC-UTL1	4-Oct-24	11-Oct-24	
Lebaum-1095	Install Conduits MH#16 to MH#17	500 Block Lebaum St. SE	CPDC-UTL1	21-Oct-24	23-Oct-24	
Lebaum-1100	Install Conduits MH#17 to SMH#1	500 Block Lebaum St. SE	CPDC-UTL1	23-Oct-24	25-Oct-24	
Lebaum-1100	Install Manhole Recess on Lebaum St. SE	400-500 Blocks Lebaum St. SE	CPDC-UTL2	21-Oct-24	26-Oct-24	
Lebaum-1110	Asphalt Base/PCC Pavement Restoration Lebaum St. SE-Martin Luther King Jr. Ave to 5th St. SE	400 Block Lebaum St. SE	CPDC-UTL1	14-Oct-24	18-Oct-24	
Lebaum-1120	Asphalt Base/PCC Pavement Restoration Lebaum St. SE-5th St. SE to 4th St.SE	500 Block Lebaum St. SE	CPDC-UTL1	14-Oct-24	18-Oct-24	
Lebaum-1130	Mill and Overlay Lebaum St. SE-Martin Luther King Jr. Ave to 5th St. SE	500 Block Lebaum St. SE	CPDC Asphalt	21-Oct-24	25-Oct-24	
Lebaum-1140	Mill and Overlay Lebaum St. SE-5th St. SE to 4th St. SE	400 Block Lebaum St. SE	CPDC Asphalt	21-Oct-24	25-Oct-24	
Lebaum-1150	Pavement Markings and Signage Lebaum St. SE	400-500 Blocks Lebaum St. SE	CPDC Line	25-Oct-24	27-Oct-24	

09/30/24							10/07/24							10/14/24							10/21/24						
M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S
09/30/24	10/01/24	10/02/24	10/03/24	10/04/24	10/05/24	10/06/24	10/07/24	10/08/24	10/09/24	10/10/24	10/11/24	10/12/24	10/13/24	10/14/24	10/15/24	10/16/24	10/17/24	10/18/24	10/19/24	10/20/24	10/21/24	10/22/24	10/23/24	10/24/24	10/25/24	10/26/24	10/27/24

MA

Owner: Government of the District of Columbia
Department of Transportation
Project Name: Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding
(DC PLUG) Feeder 15166
Contract No.: DCKA-2023-C-0019

Submitted by:

Capitol Paving of D.C., Inc.
2211 Channing St. NE
Washington, D.C. 20018
202.529.7225

3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

Period From: 7-Oct-24 to: 26-Oct-24 | Data Date: 30-Sep-24

Activity ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD	09/30/24							10/07/24							10/14/24							10/21/24						
							M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S
							09/30/24	10/01/24	10/02/24	10/03/24	10/04/24	10/05/24	10/06/24	10/07/24	10/08/24	10/09/24	10/10/24	10/11/24	10/12/24	10/13/24	10/14/24	10/15/24	10/16/24	10/17/24	10/18/24	10/19/24	10/20/24	10/21/24	10/22/24	10/23/24	10/24/24	10/25/24	10/26/24	10/27/24
Lebaum-1160	Landscaping Restoration (Topsoil and Seeding) Lebaum St. SE	400-500 Blocks Lebaum St. SE	CPDC-UTL1	25-Oct-24	27-Oct-24																												
Mellon St. SE				7-Jun-24																													
Mellon-1130	Install Manhole Recess on Mellon St. SE	400-500 Blocks Mellon St. SE	CPDC-UTL2	14-Oct-24	18-Oct-24																												

MA